

STAFF REPORT: ENGINEERING AND PUBLIC WORKS DEPARTMENT

REPORT TO: Infrastructure & Recreation Committee
MEETING DATE: April 12th 2011
REPORT NO.: EPW.11.029
SUBJECT: Construction/Development Status Report
PREPARED BY: Mike Campbell, Construction Coordinator

A. Recommendations

THAT Council receive Staff Report EPW.11.029 entitled "Construction / Development Status Report" for their information.

B. Background

Attached is the monthly report completed to keep Council apprised of the status of the current construction projects and the current development projects.

C. The Blue Mountains' Strategic Plan

The generation of this report furthers the Town's Strategic Goal #2 "Addressing the Town's municipal infrastructure needs", and Strategic Goal #6 "Providing a strong, well managed municipal government".

D. Environmental Impacts

The ongoing projects facilitate the ultimate sustainability of the community.

E. Financial Impact

None.

F. Attached

1. Construction Projects – Status Report, as of April 6th 2011
2. Development Projects – Status Report, as of April 6th 2011

Respectfully submitted,

Mike Campbell
Mike Campbell
Construction Coordinator

Reg Russwurm
Reg Russwurm
Director of Engineering & Public Works

For more information, please contact:
Tom Gray
mcampbell@thebluemountains.ca
519-599-3131 ext.275

**INFRASTRUCTURE & RECREATION COMMITTEE UPDATE
CONSTRUCTION PROJECTS**

As of April 6th 2011

1. Plan 915 Reconstruction - Carmichael Crescent, Plater Street, Campbell Crescent and Kinsey Place Contract TBM 2009-30

The works on Campbell, Kinsey and Plater were substantially performed in 2009 with restoration and surface asphalt placed in 2010. Carmichael was substantially performed in 2010 including restoration and surface asphalt. The installation and energizing of new streetlights for the project is underway. While all the new lights are installed, Hydro One must complete the replacement their transformers on Carmichael before all the new lights are energized. Town is waiting for As Recorded drawings from the Consultant. A site meeting is being organized to review the project's deficiencies and wrap up the site work.

2. Slabtown Environmental Assessment

The E.A is complete. The Final Preliminary Design report is expected this Spring. The preparation of a Request for Proposal will be completed this spring for final design in 2011 and tendering in early 2012.

3. Beaver River Bridge

The Contract Administrator issued the Certificate of Substantial Performance dated December 1, 2010. The bridge was operational for the winter. A number of issues need to be addressed with respect to quality and execution of the work. There are also items that remain incomplete. A site meeting is being organized to review the status of the project and complete the works.

4. Peaks Road Reconstruction

Phase 1 of the Delphi Point Subdivision is scheduled to proceed this summer. The Developer has an agreement with MTO regarding the traffic control lights for the intersection of Hwy 26 and Peaks Road signed. The Developer's Consultant is considering options for sewerage collection on Wensley Drive and the Peaks Condominium site west of Peaks Road in order that the future servicing on Wensley Drive is completed at best value. Once a decision is reached on the sewerage collection the works should proceed. The Town will cost share on the road and pay all the sanitary sewer costs (future capital cost recovery). An agreement must be executed with the Developer for the Works. It is anticipated that construction will begin this summer given recent discussions.

5. Shore Acres Lift Station

The work is Substantially Performed and the station is functional. There remain seasonal deficiencies. The new station has now been installed and is functioning. Site restoration is incomplete due to winter site conditions. The site works will be completed as soon as weather permits in the Spring.

**INFRASTRUCTURE & RECREATION COMMITTEE UPDATE
DEVELOPMENT PROJECTS**

As of April 6, 2011

1. Far Hills Club

The Receiver reports efforts are underway to complete the works. A meeting is anticipated shortly with the development group to discuss the project and review its status.

2. Willow Creek/Monterra Ridge

All of the buildings have been erected. The site work that remains incomplete is expected to be completed this summer.

3. Peaks Meadows

There has been no activity since Certificate of Completion for Basic Services was issued in November 2008.

4. Georgian Glen

Work under the Pre-Servicing Agreement has been completed. The Town is waiting for the Developer to enter into a Development Agreement. The AFC drawings are now stale dated.

5. Edgewater Estates

Town Staff have issued a Certificate of Completion with deficiencies that must be corrected prior to releasing securities. Site work has been constructed that does not meet the requirement of the site plan which will have to be addressed by the Developer.

6. Orchard at Craigleith

The Town has issued a Substantial Completion of in-ground works. The Developer has not been in contact with the Town for more than a year. The site is active with a number of units under construction. Site visits indicate that there are a number of deficiencies caused by construction activity that will have to be addressed before a final certificate could be issued.

7. Peaks Bay Phase 1

A Certificate of Preliminary Acceptance for the Basic Services has been issued and a security reduction for Phase 1 has been processed. The Developer reports a number of home starts are anticipated this summer to add to the two homes currently under construction.

8. Lora Bay Residential Phase 2

A deficiency list has been prepared it is in the Developer's hands to undertake this work before a final certificate will be issued by the Town.

**INFRASTRUCTURE & RECREATION COMMITTEE UPDATE
DEVELOPMENT PROJECTS**

As of April 6, 2011

9. Lora Bay Residential Phase 3

The project has had appropriate certificates issued and security reductions.

10. Georgian Ridge Estates

Following issuance of the Town Certificate of Preliminary Acceptance for the Basic Services, there has been little activity on this development.

11. 11 Bay Street

The second block of units is nearing completion. First of four buildings is complete and a second building is nearing completion. The site is complete to “Basic Services” with the placement of base course asphalt.

12. Neighbourhoods of Delphi Point Phase 1a

The works were constructed late in 2009 under a Pre-Servicing Agreement. The Developer has been pursuing a Subdivision Agreement with the Town and an agreement with MTO regarding the intersection works at Hwy 26 and Peaks Road. It is anticipated that the works will resume this spring including Peaks Road reconstruction.

13. Neighbourhoods of Delphi Point Phase 2

The Developer has submitted a design package for Technical Review. The Town has provided Technical Review comments and is waiting for the next submission from the Developer.

14. Lendvay Subdivision

The Developer has signed the Subdivision Agreement and the works are complete to base asphalt.

15. Trails Head or Indian Creek

The Developer Eden Oak has provided a Technical submission for a Subdivision Agreement. Comments distributed to proponent and we are awaiting their next submission. The project has been referred to as both Trails Head and Indian Creek.

16. Georgian Bay Estates (Blk 42)

The Town issued AFC drawings in July 2008 but the Developer did not enter into a development agreement and the validity period (6 months) of the AFC drawings has expired.

INFRASTRUCTURE & RECREATION COMMITTEE UPDATE DEVELOPMENT PROJECTS

As of April 6, 2011

17. Hillside Subdivision

The Developer has submitted a second submission of the design package for Tech Review. The developer intends on entering into a pre-servicing agreement for Phase 1 which includes servicing 7 existing homes and development of 9 residential lots. Technical Review meeting was held December 20th. Comments distributed to proponent. Awaiting next submission.

18. Alpine Flatlands Phase 1

The works were completed and deficiencies corrected by Alpine Ski Club in the fall of 2010. The MOU with Alpine Ski Club has been executed. The Town has assumed the construction contract by agreement which is now in the maintenance period.

19. Craiglieth Ski Club Condos

The final submission has been received and signature of the AFC drawings is pending.

20. Bannerman Development

A first submission design package for the 10 lot subdivision has been reviewed by the Town through Tech Review and comments have been provided to the developer. Staff and the Developer's Consultant are in discussions regarding storm water management issues.

21. Craiglieth Summer Club

The Town received servicing drawings for the proposed Summer Club at Craiglieth Ski Club which includes a pool. The Town has concerns with the proposed servicing plan and have provided these comments to the developer.

22. Cunningham Developments

The Town has entered into a Servicing Agreement with the Developer for the development of 5 residential lots on Arlberg Crescent. The Town has reviewed the drawings and provided comments to the Developer.

23. Thornbury Medical Centre

The Town has entered into a Servicing Agreement with the proponent. The revised drawings have been reviewed and signature of the AFC drawings is pending. Tenders for the works have been closed and the site work is starting shortly.

24. Lora Bay Block 22

The Town reviewed the first submission of detailed design drawings in Tech review and has provided comment to the Developer. Awaiting next submission.